Cobrahead LED Street Light Selection Checklist

Jieyao Lighting | 21 November 2026

Project: _____ Date: _____

Use this sheet to compare offered configurations against the same road task. Record the model and the supporting document reference for each item.

Item	Information to record	Project notes
Road and site	Road width, lanes, pedestrian areas, junctions and sensitive boundaries	
Layout	Pole positions, mounting height, spacing, outreach, setback and tilt	
Existing asset	Head and pole identification, condition, measured arm diameter and insertion	
Offered option	Complete luminaire or identified conversion; exact output and optic	
Lighting evidence	Matching IES/LDT file and calculation against applicable maintained criteria	
Electrical	Supply range, driver, switching/dimming interface and surge arrangement	
Environment	Enclosure/impact requirements, temperature and exposure suitability	
Maintenance	Access, replaceable components, part references and asset record	
Acceptance	Agreed installation, orientation, control and lighting checks	